

Installation test plan (ITP) – Meter compliance process

DQP details			
DQP name		CMI number	
Business name		Location/Area	
Phone		Email	
Commencement date			

Authority holder details and approved works			
Customer name		Approver email	
Work approval		ESID	Meter number
Contact number		Address	
Property name		Lot/DP	
Customer site name		Water source	

Metering equipment information			
Metering system type	Open channel <input type="checkbox"/> / Closed conduit <input type="checkbox"/>	Meter make/type	Model
Meter serial number		Meter size (mm)	Pattern approval number
LID type	Pulse <input type="checkbox"/> / Modbus <input type="checkbox"/>	LID telemetry type	SIM <input type="checkbox"/> / Satellite <input type="checkbox"/>
Latitude/Longitude		Type of supply	Pumped <input type="checkbox"/> / Gravity <input type="checkbox"/>

Site registration		
New meter - New LID <input type="checkbox"/>	Replacement meter - New/reconfigured LID <input type="checkbox"/>	Site revalidation (LID config change / Investigation / LID pulse counter reset) <input type="checkbox"/>
	Existing meter - New/reconfigured LID <input type="checkbox"/>	Existing meter - Replacement LID <input type="checkbox"/>
<p>Note: Please consider the above options carefully as this must be correct for the site registration to pass the first QA hold point – if this is not correct the form will be returned with direction to correct it. If you require assistance with this process, please contact the DQP Concierge team by submitting a request via the DQP assistance webpage below waterNSW.com.au/dqp or DQP Portal</p>		

Item 1	Description	Assessment criteria	Result/Details
1.1	Consent authorisation	Complete customer consent request and submit	Yes <input type="checkbox"/> / No <input type="checkbox"/>
1.2	Customer details in portal	Confirm customer details are correct in DQP Portal to make sure all certificates are received correctly	Yes <input type="checkbox"/> / No <input type="checkbox"/>

Customer/site registration notes

Installation and commissioning ITP – Meter compliance process

Metering equipment installer		Installer CMI No	Date of installation
Item 2	Description	Assessment criteria	Result/details
2.1	Meter installation	Confirm meter installed to meet AS4747 and manufacturer requirements	Yes <input type="checkbox"/> / No <input type="checkbox"/>
2.2	Meter details	Confirm all meter details are correct and recorded approve	Yes <input type="checkbox"/> / No <input type="checkbox"/>
2.3	Meter emplacement details	Confirm upstream straight pipe length	mm
2.4	Meter emplacement details	Confirm downstream straight pipe length	mm
2.5	Tamper-evident seal numbers	Record all tamper seal numbers across meter installation	
2.6	LID installation	Confirm LID has been installed securely and wired in correctly to flow meter output	
2.7	LID tamper	Confirm tamper wiring/function has been tested and wired in correctly	
2.8	LID serial number	Record LID serial number	SN:
2.9	LID unit of measure	Record the LID configured unit of measure (ML, kL, m ³ x10)	Unit of measure:
2.10	LID scaling factor	Record the LID scaling factor / multiplier value (0.001, 0.01, 0.1, 1.0, 10.0, 100)	Multiplier:

Commissioning details

Item 3	Description	Assessment criteria	Result/details
3.1	Meter installation date	When was the meter installed, if date unknown or installed by others enter an estimated meter installation date, this is important for understanding usage data captured by meter	
3.2	Meter reading at installation	Enter the meter reading (totaliser) value when it was installed. If the meter was installed by others enter 0.0 and add the details for this in the DQP Commissioning notes section at the end of the form	<i>Must specify units (kL, m³, ML)</i>
3.3	Site commissioning date	Record the date the site is being commissioned, when the LID is connected to the flow meter, the date and time are critical due to the data validation protocols between the LID reading and the DAS reading when the Site is Set to Installed, if this times don't line up the data validation process will fail and DQP will need to adjust the time to correct specific time.	Date: Time LID connected to meter:
3.4	Meter reading on commissioning date	Record the meter reading (totaliser) value as displayed on the meter when the LID is connected to the flow meter – this provides WaterNSW with meter reading offset value, which is critical for pulse LID sites.	

DQP Commissioning notes

Record any field notes, details to assist with the WaterNSW QA review process.

DAS Data validation			
Item 4:	Description	Assessment criteria	Results/details
4.1	Confirm data transmitting from LID to DAS	Log in to the DAS workspace to confirm data is transmitting from metering equipment to the DAS workspace (data is uploaded between 1am – 5am daily) so will need to check all data 1 day after LID installation and site commissioning. If data cannot be seen in the DAS at time of submission the Meter Compliance Form will not pass quality assurance checks	Battery(v):
4.2	Confirm DAS measurement flow value	Log in to DAS workspace and check data has been received from metering equipment and is scaled correctly and makes sense, confirming this information is critical to passing the validation QA review	Flow(raw):
4.3	Confirm DAS measurement flow units	Log in to DAS workspace and confirm that the meter flow units (i.e. kL, ML, m ³) are correct against the meter readings in the field.	
4.4	Confirm alarm conditions	Log in to DAS workspace and check/record any alarms conditions, please refer to the DAS User manual for details on alarms and errors. If there are any alarm conditions present, they will need to be resolved prior to submitting commissioning and validation form. If an alarm is active, the Meter compliance form will not pass quality assurance checks – rectify alarm condition	Alarms clear? Yes <input type="checkbox"/> / No <input type="checkbox"/>

Supporting documents and site photos				
Item 5:	Type	Description	*Ensure photos are clear, or the Meter compliance form will not pass quality assurance checks	Status
5.1	Photo	Meter marker plate		Yes <input type="checkbox"/> / No <input type="checkbox"/>
5.2	Photo	Meter serial number		Yes <input type="checkbox"/> / No <input type="checkbox"/>
5.3	Photo	LID serial number		Yes <input type="checkbox"/> / No <input type="checkbox"/>
5.4	Photo	Evidence of tamper evident seals – photo(s) displaying all tamper evident seals installed across the installation		Yes <input type="checkbox"/> / No <input type="checkbox"/>
5.5	Photo	Meter emplacement – photo that displays the upstream and downstream pipework and meter installation		Yes <input type="checkbox"/> / No <input type="checkbox"/>
5.6	Photo	Meter display reading nett total date of commissioning the site – when LID was installed/connected to the flow meter		Yes <input type="checkbox"/> / No <input type="checkbox"/>
5.7	Photo	Site installation photos – general photo(s) of the whole site and installation		Yes <input type="checkbox"/> / No <input type="checkbox"/>
5.8	Document	Calibration certificate – official calibration certificate provided by meter manufacturer		Yes <input type="checkbox"/> / No <input type="checkbox"/>
5.9	Photo/document	Any other photo or document that supports this commissioning and validation process i.e. Scanned copy of this ITP		Yes <input type="checkbox"/> / No <input type="checkbox"/>
Recommendation – take screen shot of the DAS workspace data to confirm data transfer and assist with QA process				Yes <input type="checkbox"/> / No <input type="checkbox"/>

Please refer to the WaterNSW DQP Portal How-to guide and Quick guides for further details on site registration, installation, commissioning and validation requirements, all workflow procedures and data field requirements are included and available on the [DQP Portal assistance page](#) and [non-urban metering webpage](#).

Internal office use			
Company name		Contact details	
Supervisor name		Signature	

257083/121224